

Casing Ticket

API Well Number:

34-155-2-4076-00-00

Record of Casing, Cementing and Mudding

Well Owner: AMERICAN WATER MGMT SERV LLC

Date Spudded: 09/13/2013

Lease Name: AWMS-1 (SWIW #21) Well No. 1

Date Completed: _____

County: TRUMBULL Township: WEATHERSFIELD

WitnessType _____

Driller: WHIPSTOCK OHIO DRILLING

Inspector STEPHEN OCHS

Refer Top Kelly Bushing 909 Lat: 0.000000 Long: 0.000000

☐ AD Meets Requirements

☐ AD on Permit

Comments:

Strings

FLD

CND*

CONDITION

New

Bot 95 Diam 20 Top 0 LENGTH Set Dt 9/17/2013

**String Comments Casing
Condition, Weight and
Cement Basket**

94 lb/ft

Cement

BOC 95 TOC 0 DT_CM Duration 4 ☒ WITNESSED

CMT_CON EXPRESS ENERGY SERVICES INSPECTOR STEPHEN OCHS

CLASS_CMT: Class A Cement SACKS 260 WEIGHT 15.6 YIELD 1.18

Cement1 2% CaCl; 1/2 lb/sk cellophane flake

CLASS_CMT2: SACKS2 WEIGHT YIELD

Cement2

Strings

FLD

HL1*

CONDITION

Bot Diam Top LENGTH Set Dt

String Comments Casing
Condition, Weight and
Cement Basket

Cement

BOC TOC DT_CM Duration ☐ WITNESSEDCMT_CON INSPECTOR CLASS_CMT: SACKS WEIGHT YIELD Cement1 CLASS_CMT2: SACKS2 WEIGHT YIELD Cement2

Strings

FLD

HL2*

CONDITION

Bot Diam Top LENGTH Set Dt

String Comments Casing
Condition, Weight and
Cement Basket

Cement

BOC TOC DT_CM Duration ☐ WITNESSEDCMT_CON INSPECTOR CLASS_CMT: SACKS WEIGHT YIELD Cement1 CLASS_CMT2: SACKS2 WEIGHT YIELD Cement2

Strings

FLD

HL3*

CONDITION

Bot Diam Top LENGTH Set Dt

String Comments Casing
Condition, Weight and
Cement Basket

Cement

BOC TOC DT_CM Duration ☐ WITNESSEDCMT_CON INSPECTOR CLASS_CMT: SACKS WEIGHT YIELD Cement1 CLASS_CMT2: SACKS2 WEIGHT YIELD Cement2

Strings

FLD

HL4*

CONDITION

Bot Diam Top LENGTH Set Dt

String Comments Casing
Condition, Weight and
Cement Basket

Cement

BOC TOC DT_CM Duration ☐ WITNESSEDCMT_CON INSPECTOR CLASS_CMT: SACKS WEIGHT YIELD Cement1 CLASS_CMT2: SACKS2 WEIGHT YIELD Cement2

Strings

FLD

PRD*

CONDITION

New

Bot 4056 Diam 8.625 Top 0 LENGTH Set Dt 10/28/2013

String Comments Casing
Condition, Weight and
Cement Basket

32 lb/ft; float shoe and float collar; 25 centralizers

Cement

BOC 4056 TOC 0 DT_CM Duration 7 ☒ WITNESSED

CMT_CON 25533 INSPECTOR STEPHEN OCHS

CLASS_CMT: Class A Cement SACKS 1000 WEIGHT 15.6 YIELD 1.18

Cement1

CLASS_CMT2: SACKS2 WEIGHT YIELD

Cement2

Strings

FLD

SRF*

CONDITION

New

Bot 644 Diam 13.375 Top 0 LENGTH Set Dt 10/21/2013

String Comments Casing
Condition, Weight and
Cement Basket

54.5 lb/ft; float shoe and float collar; 7 centralizers

Cement

BOC 644 TOC 0 DT_CM Duration 5 ☒ WITNESSED

CMT_CON 25533 INSPECTOR STEPHEN OCHS

CLASS_CMT: Class A Cement SACKS 600 WEIGHT 15.6 YIELD 1.18

Cement1 3% CaCl; 1/2 lb/sk cellophane flake

CLASS_CMT2: SACKS2 WEIGHT YIELD

Cement2

Strings

FLD

STL*

CONDITION

New

Bot Diam Top LENGTH Set Dt

String Comments Casing
Condition, Weight and
Cement Basket

105 lb/ft

Cement

BOC TOC DT_CM Duration ☒ WITNESSED

CMT_CON EXPRESS ENERGY SERVICES INSPECTOR STEPHEN OCHS

CLASS_CMT: 9 Sack Grout SACKS WEIGHT YIELD

Cement1 approximately 8 yards

CLASS_CMT2: SACKS2 WEIGHT YIELD

Cement2